

Rechenschaft über erhaltene Geldspenden/Ausgaben

St. Peter Claver Primary School, Punta Gorda, Asbestsanierung

2.0	ASBESTOS CONTAMINATED MATERIAL (ACM) DEMOLISH & REMOVAL, HANDLING & TRANSPORTATION, AND DISPOSAL				
	Demolish & Removal of ACM				
2.1	Allow for the demolition and removal of ACM from three buildings making all attempts to keep asbestos in a non-friable state during the removal in accordance with guidelines provided. Include for all necessary equipment and material such as signage, water hose, pry bar, heavy duty wire cutters, shovel, plastic sheeting etc. as per Asbestos Removal Protocol (July 2010) and guideline provided. ACM to be confirmed by Department of Environment (DOE) and/or Solid Waste Management Authority (SWMA)	270.0	CY	\$15.00	\$4050.00
	HANDLING AND TRANSPORTATION OF ACM				
2.2	Allow for the handling of ACM in sealed plastic wrap and the transportation of ACM in sealed container(s) to the National Sanitary Landfill disposal site located at Mile 24 Western Highway, making all attempts to keep asbestos in an non-friable state during handling and transportation. Include for all necessary equipment and material such as water hose, plastic sheeting, tape, loading and unloading mechanism , etc. as per Asbestos Removal Protocol (July 2010) and guidelines provided.	270.0	CY	\$12.00	\$3,240.00
	Disposal of ACM				
2.3	Allow for the excavation of trenches, the dumping of asbestos in plastic sheeting and backfilling of trenches at the specified disposal site as instructed by DOE abd/or SWMA, making all attempts to keep asbestos in an non-friable state during disposal. Include for al necessary equipment and material such as loading and unloading mechanism, excavation and backfill equipment, etc, as per Asbestos Removal Protocol (July 2010) and guidelines provided.	270.0	CY	\$10.00	\$2,700.00

	Provision of Personal Protective Equipment (PPE)	Quantity	Unit	Rate	Total
2.4	Allow for the provision of respirator with replaceable air filters, eye protection (plastic goggles), coveralls (durable thick plastic raincoats with hood, jacket and pants) sturdy rubber boots, rubber gloves, duct tape to seal coveralls, and hard hat to personnel involved with the demolition and removal, handling and transportation and disposal of ACM. Include for the daily cleaning and storage of PPE's disposal of all PPE's on completion of disposal of ACM, and 2-hour rotation of workers wearing PPE's as per Asbestos Removal Protocol (July 2010) and guidelines provided.	1.0	LS	\$2,000.00	\$2,000.00
	Cleaning of Walls				
2.5	Allow for the power wash of concrete walls (after all timber structures have been removed including doors and windows) to remove and collect asbestos fibers for disposal at specified dump site, making all attempts to keep asbestos in a non-friable state during the process in accordance with guidelines provided. Include for all necessary equipment and material such as water hose, plastic sheeting etc. as per Asbestos Removal Protocol (July 2010) and guidelines provided.	1.0	LS	\$500.00	\$500.00